

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

RECEIVED

Form C-103  
Revised 10-1-73

MAY - 9 1980

O. C. D.

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS ARTESIA, OFFICE

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name Alley
3. Address of Operator P. O. Box 68 Hobbs, NM 88240	9. Well No. 1
4. Location of Well UNIT LETTER <u>E</u> <u>2080</u> FEET FROM THE <u>North</u> LINE AND <u>860</u> FEET FROM THE <u>West</u> LINE, SECTION <u>1</u> TOWNSHIP <u>19-S</u> RANGE <u>25-E</u> NMPM.	10. Field and Pool, or Wildcat Und. Morrow
15. Elevation (Show whether DF, RT, GR, etc.) 3463.5 GI	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to a TD of 1305' and ran 9-5/8" 36# K-55 ST&C casing set at 1305'.  
Cemented with 700 SX Lite cement with 18# salt and 1/4# Flocele/SX and 250 SX  
Class C Cement with 2% CACL. Plugged down at 9:15 p.m. 4-30-80. Circulated 125 SX.  
WOC 24 hours. Tested casing with 1500# for 1 hour. Test OK. Reduced hole to  
8-3/4" and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Davis TITLE Admin. Analyst DATE 5-6-80

APPROVED BY For Record Only TITLE SUPERVISOR, DISTRICT II DATE MAY - 9 1980

CONDITIONS OF APPROVAL, IF ANY:

0.4 AMOD A 1 Hon 1 Cuck 1 DD 1 Andeoka 1 Chomlin 1 Charles H. Coll