

UNITED STATES DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY
N.M.O.C.D. COPY
SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM - 29607

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

BUZZARD FEDERAL Comm

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

WILDCAT Morrow

11. SEC., T., R., M., OR BLK. AND

Sec 17, 120S, R23E

U.L.K.

12. COUNTY OR PARISH

EDDY

13. STATE

NEW MEXICO

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

MESA PETROLEUM CO.

3. ADDRESS OF OPERATOR

1000 VAUGHN BUILDING/MIDLAND, TEXAS 79701 MAY 21 1980

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)

At surface

1980' FWL & 2310' FSL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4252.7' GR

4270' RKB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Spudding & Cement Casing ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded well with 17-1/2" hole at 9:30 AM on 5-14-80. Drilled to 301' and ran 8 jts; 13-3/8", 48#, H-40, ST&C casing on 5-15-80. Guide shoe at 301', float at 267', centralizers at 295', 250', and 210'. Cemented with 400 sx Class "C" + 2% CaCl. Cement did not circulate. PD at 5:30 PM. WOC 8 hours then dumped 5 yds Redimix and topped out. WOC for 10 additional hours then tested casing to 600 psi for 30 min - OK. Reduced hole to 11" and drilled ahead on 5-16-80.

RECEIVED

MAY 22 1980

O. C. D.
ARTESIA, OFFICE

18. I hereby certify that the foregoing is true and correct.

SIGNED

R. E. Mathis

TITLE Regulatory Coordinator

DATE 5-20-80

(This space for Federal or State office use)

Long. Sgd. GEORGE H. SILVERMAN

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

XC: USGS (6), TLS, JWH, MEC, JBH, PARTNERS, FILE