

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Yates Petr. Corp.</u>		Lease <u>Rio Penasco KD Com</u>		Well # <u>2</u>	
Location of Well	<u>1680 Unit</u> <u>1980 W F</u>	Section <u>2</u>	Township <u>19</u>	Range <u>25</u>	County <u>Eddy</u>
Drilling Contractor	<u>Meranco 9 (?)</u>		Type of Equipment <u>Latern</u>		

APPROVED CASING PROGRAM

* Witness

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2</u>	<u>13 3/8 "</u>	<u>48 #</u>		<u>400'</u>	<u>Circ</u>
* <u>12 1/4</u>	<u>8 5/8 "</u>	<u>24 #</u>		<u>1200'</u>	<u>Circ</u>
<u>7 7/8</u>	<u>5 1/2 or 4 1/2 "</u>	<u>15.5 - 17 #</u> <u>10.5 - 11.6 #</u>		<u>9300'</u>	

Casing Data:

Surface 29 joints of 8 5/8 inch 24 # Grade J-55

(Approved) (Rejected)

Inspected by M. S. date 7/11/80

Cementing Program

Size of hole 12 1/4" Size of Casing 8 5/8" Sacks cement required

Type of Shoe used guide Float collar used insert Btm 3 jts welded yes

TD of hole 1134' Set 1134' Feet of 8 5/8 Inch 24 # Grade J-55

(New) used csg. @ 1134' with 150 2 1/2 sacks neat cement around shoe

+ 200 sax C additives 370 cc

Plug down @ 11:15 (AM) (PM) Date 7/12/80

Cement circulated No No. of Sacks -0-

Cemented by Dowell Witnessed by Mike Stillfield

Temp. Survey ran @ 4:15 (AM) (PM) Date 7/12/80 top cement @ 350'

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: + 550 sx 6 5/8 pozs (470 gel., 8 # Kolite, 1/4 # celoflakes, 370 cc)

last returns @ 398'

No centralizers

last dily. break @ 950'

1. Run 1" tly. Tagged Toc @ 310'
Pumped 100sx Class C
cement circulated.