

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	2
LAND OFFICE	1
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

JUN 24 1980

O. C. D.
ARTESIA, OFFICE

30-015-23412
Form C-101
Revised 1-1-65

5A. Indicate Type of Lease

STATE ☒ FEE ☐

5. State Oil & Gas Lease No.
L-4673

APPLICATION FOR PERMIT TO DRILL, DEEPEN, OR PLUG BACK

7. Unit Agreement Name
~~North Door Canyon~~

8. Farm or Lease Name
State 36

9. Well No.
~~1-26~~ 1

10. Field and Pool, or Wildcat
Wildcat morrow

12. County
Eddy

1a. Type of Work
b. Type of Well
DRILL ☒ DEEPEN ☐ PLUG BACK ☐
OIL WELL ☐ GAS WELL ☒ OTHER ☐ SINGLE ZONE ☐ MULTIPLE ZONE ☐

2. Name of Operator
Mitchell Energy Corporation ✓

3. Address of Operator
3900 One Shell Plaza - Houston, Texas 77002

4. Location of Well
UNIT LETTER B LOCATED 750 FEET FROM THE North LINE
AND 2173 FEET FROM THE East LINE OF SEC. 36 TWP. 19-S RGE. 21-E NMPM

19. Proposed Depth 8200'	19A. Formation Morrow	20. Rotary or C.T. Rotary
21. Elevations (Show whether DP, RI, etc.) 4245 GL	21A. Kind & Status Plug. Bond 1 well-Active	21B. Drilling Contractor Cactus Drilling Corp.
		22. Approx. Date Work will start July 21, 1980

23. PROPOSED CASING AND CEMENT PROGRAM

SIZE OF HOLE	SIZE OF CASING	WEIGHT PER FOOT	SETTING DEPTH	SACKS OF CEMENT	EST. TOP
17-1/2"	13-3/8"	54.5#	300'	500	Surface
12-1/4"	8-5/8"	28#	2000'	1200	"
7-7/8"	4-1/2"	11.6#	8200'	850	5500'

Gas not dedicated

BOP attached

APPROVAL VALID
FOR 90 DAYS UNLESS
DRILLING COMMENCED,

EXPIRES 10-15-80

IN ABOVE SPACE DESCRIBE PROPOSED PROGRAM: IF PROPOSAL IS TO DEEPEN OR PLUG BACK, GIVE DATA ON PRESENT PRODUCTIVE ZONE AND PROPOSED NEW PRODUCTIVE ZONE. GIVE BLOWOUT PREVENTER PROGRAM, IF ANY.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed RF Christy Title District Production Manager Date 6-23-80

(This space for State Use)

APPROVED BY W. A. Gussett TITLE SUPERVISOR, DISTRICT II DATE JUL 15 1980

CONDITIONS OF APPROVAL, IF ANY:

Cement must be circulated to
surface behind 13 3/8" casing

time to witness cementing
the 8 5/8" casing