

Continued

Page 2

Latham OC State Com - No. 1 - L-1608

2015' FNL & 660' FWL, Sec. 32-19S-21E

Eddy County

Spotted 50 sacks Class "C" 4% CaCl. PD 4:00 AM 10-23-80. WOC 2 hours. Ran 1". Tagged cement at 201'. Spotted 100 sacks Class "C" 4% CaCl. PD 8:45 AM 10-23-80. WOC 2 hours. Filled hole with 9 yards of 3/4" Ready-Mix. PD 3:00 PM 10-23-80. WOC 18 hours. Nippled up and tested to 1500#, OK. Reduced hole to 7-7/8". Drilled plug and tested to 600#, OK.