

SEP 18 1980
(MAY 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPlicate
(OR TWO INSTRUCTIONS OR TO
VERSE FILE)Form approved.
Budget Bureau No. 42 R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-12246

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Oakson NV Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Unit O-

Sec. 27-19S-24E

12. COUNTY OR PARISH 13. STATE

Eddy

NM

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR
Yates Petroleum Corporation

3. ADDRESS OF OPERATOR
207 So. 4th St., Artesia, NM 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface 660' FSL & 2310' FEL
Unit O-Section 27-19S-24E

14. PERMIT NO.

15. ELEVATIONS (Show whether PF, RT, GR, etc.)

3748.4 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent data, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded a 17-1/2" hole at 9:30 A.M. 8/23/80.

TD 394' - Ran 12 joints of 13-3/8" 54.5# K-55 (394') of casing set at 394'. 1-Texas pattern guide shoe at 394'. Flapper float at 354'. Cemented w/500 sacks Class C 4% CaCl and .2% D-46. Slurry weight 14.8, 1.32 cu ft/sx. Compressive strength at 70 degrees 1023 psi in 12 hours. PD 10:00 AM 8/24/80. Cement did not circulate. Filled hole w/10 yards of Ready-Mix. Ready-Mix back to surface. WOC 12 hours. Reduced hole to 12-1/4". Drilled plug and tested to 600#, OK. Resumed drilling.

TD 965' - Ran 7 joints 8-5/8" 20# J-55 (958.62') of casing set at 958'. 1-Notched guide shoe at 958'. Flapper float at 928'. Cemented w/450 sacks of 65-35 Poz, 8# Kolite and 1/4# celloflake and 3% celloflake and 3% CaCl. Tailed in w/150 sacks Class C 2% CaCl. PD 1:00 PM 8/26/80. Cement circulated 35 sacks. WOC 18 hours. Nippled up and tested to 1500#, OK. Reduced hole to 7-7/8". Drilled plug and tested to 600#, OK. Resumed drilling.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Engineer

DATE 9/11/80

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

ACCEPTED FOR RECORD

S. Chester

SEP 15 1980

*See Instructions on Reverse Side

U.S. GEOLOGICAL SURVEY
ROSWELL, NEW MEXICO