

RECEIVED

APR 23 1981

DST SUMMARY

ANTWEIL NO. 1 FEDERAL H-G

O. C. D.
ARTESIA, OFFICE

- DST #1 11,620 - 11,680' Packers Failed.
- DST #2 11,620 - 11,680' (Morrow) Open 2-1/2 hrs.
GTS 12 mins. Flwd at maximum rate of
170 MCFPD decreasing to 60 MCFPD. Recovered
750' GC Mud & 200' Water. IFP 92-138 psi, 1-hr.
ISIP 4018 psi, FFP 138-207 psi, 4-hr FSIP 4018
psi.
- DST #3 11,920' -11,991' (Morrow) Open 2-1/2 hrs.
Weak blow. NGTS. Recovered 930' mud and 1504'
water. IFP 184-438 psi, 60-min ISIP 4797 psi,
FFP 530-899 psi, 4-hr. FSIP 4797 psi.
- DST #4 11,695' - 11,755' (Straddle Test) (Morrow)
Packers Failed.
- DST #5 11,700' - 11,760' (Straddle Test) (Morrow)
Open with strong blow. GTS 8 mins.
Packers failed after 14 mins.
Flow pressures 506-1066 psi before packers
failed.