

NEW MEXICO OIL CORPORATION
DRAWER 10
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Ralph Nix</u>		Lease <u>ANN</u>		Well # <u>1</u>	
Location of Well	Unit 1950N 1900E <u>G</u>	Section <u>15</u>	Township <u>15</u>	Range <u>22</u>	County <u>Eddy</u>
Drilling Contractor <u>Honda Drilling Co</u>			Type of Equipment <u>Rotary</u>		
*Witness					
<u>APPROVED CASING PROGRAM</u>					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>1 7/8</u>	<u>13 1/8</u>	<u>45#</u>		<u>400'</u>	<u>Circ</u>
<u>11</u>	<u>8 5/8</u>	<u>24#</u>		<u>1400'</u>	<u>Circ</u>
<u>7 7/8</u>	<u>5 1/2</u>	<u>155#</u>		<u>9700'</u>	<u>550 SV</u>
Casing Data:					
Surface _____ joints of _____ inch _____ # Grade _____					
(Approved) (Rejected) _____					
Inspected by _____ date _____					
Cementing Program					
Size of hole <u>11</u> Size of Casing <u>8 5/8"</u> Sacks cement required <u>650</u>					
Type of Shoe used <u>guide</u> Float collar used <u>125#</u> Paper Bon 3 jts welded <u>yes</u>					
TD of hole <u>1400</u> Set <u>1400</u> Feet of <u>8 5/8</u> Inch <u>24</u> # Grade <u>K-55</u>					
New-used csg. @ <u>1400</u> with <u>150</u> sacks neat cement around shoe <u>2% CaCl</u>					
+ <u>500</u> sax <u>65/35</u> additives <u>8# Kolite, 1# Celloflake, CaCl 3%</u>					
Plug down @ <u>9:28</u> (AM) (PM) Date <u>1/24/81</u>					
Cement circulated <u>yes</u> No. of Sacks <u>10</u>					
Cemented by <u>Dowell</u> Witnessed by <u>Larry Brooks</u>					
Temp. Survey ran @ _____ (AM) (PM) Date _____ top cement @ _____					
Casing test @ _____ (AM) (PM) Date _____					
Method Used _____ Witnessed by _____					
Checked for shut off @ _____ (AM) (PM) Date _____					
Method used _____ Witnessed by _____					
Remarks: _____					