

IL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

RECEIVED

Form C-103
Revised 10-1-78

AUG 17 1982

NAME		
LOCATION		
SANTA FE		
FILE		
U.S.O.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease	
State ☐	Free ☒
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS O. C. D.

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A WELL OR TO ABANDON A WELL. USE APPLICATION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.

ARTESIA, OFFICE

OIL WELL ☒	CAS WELL ☐	OTHER ☐
Name of Operator Ralph Nix		
Address of Operator P. O. Box 617 Artesia, New Mexico		
Location of Well UNIT LETTER <u>G</u> 1980 FEET FROM THE <u>North</u> LINE AND 1980 FEET FROM THE <u>East</u> LINE, SECTION <u>18</u> TOWNSHIP <u>19S</u> RANGE <u>26E</u> N.M.P.M.		

7. Unit Agreement Name
8. Farm or Lease Name Ann
9. Well No. 1
10. Field and Pool, or Wildcat Wildcat Salt Water Disposal
12. County Eddy

15. Elevation (Show whether DF, RT, GR, etc.)

3422.5' GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

FORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
WORK ON ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	OTHER <u>Spudding, TD</u> ☒

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

8/3/82 Started drilling surface plug @ 1:30 pm 8/3/82.
Tested BOP & 8 5/8" casing before drilling out 2nd plug @ 1382'.
Tested to 1000 PSI for 30 min, no drop in pressure.

8/7/82 TD @ 8293' 3:00 pm 8/7/82.

8/8/82 Run 197 jts 5 1/2" casing to 8258.7', starting with guide shoe as follows:

66 jts 5 1/2" O.D. 17# 8rd N-80, 42 jts 5 1/2" OD 15.5# 8rd J-55, 25 jts 5 1/2" O.D. 17# 8rd J-55, 64 jts 17# 8rd N-80, float collar spotted third collar from shoe 130.92' one centralizer on collar #1, #8, #10, #12, #14, and #16 for total of 6. Cement w/300sx 50/50 POZ 6# salt, 1/4# Flocele. Plug down 7:45 pm 8/6/82. Hold string in elevators for 12 hours.

8/9/82 8:00 am 8/9/82, Run temp survey top cement @ 7100' TD inside 5 1/2" casing @ 8113'. Slack off approx 30,000# on string and set slips cut off pipe install 5 1/2" X 2 7/8" tubing head. Release rig at 10:30 am, 8/9/82.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

CO Ralph Nix TITLE _____ DATE 8/17/82

OVER BY Arturo Clement TITLE SUPERVISOR, DISTRICT II DATE AUG 18 1982

DITIONS OF APPROVAL, IF ANY