

CONSERVATION DIVISION

P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

|                        |   |
|------------------------|---|
| NO. OF COPIES RECEIVED |   |
| DISTRIBUTION           |   |
| SANTA FE               | 1 |
| FILE                   | 1 |
| U.S.G.S.               |   |
| LAND OFFICE            |   |
| OPERATOR               | 1 |

|                                                                                                      |
|------------------------------------------------------------------------------------------------------|
| 5a. Indicate Type of Lease<br>State <input checked="" type="checkbox"/> Fee <input type="checkbox"/> |
| 5. State Oil & Gas Lease No.<br>LG-2678                                                              |

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)

RECEIVED

OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator

AUG 19 1981

7. Unit Agreement Name

8. Farm or Lease Name

State

9. Well No.

#4

10. Field and Pool, or similar

Shugart Y-SR Q-G

UNIT LETTER O 990 FEET FROM THE South LINE AND 2310 FEET FROM

THE East LINE, SECTION 2 TOWNSHIP 19 S RANGE 31 E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

3609.7

12. County

Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

REMEDIAL WORK ☐

ALTERING CASING ☐

TEMPORARILY ABANDON ☐

COMMENCE DRILLING OPYS. ☐

PLUG AND ABANDONMENT ☐

PULL OR ALTER CASING ☐

CHANGE PLANS ☐

CASING TEST AND CEMENT JOBS ☐

OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

May 12, 1981 451'

7:00 - 3:00 - Rig down and moving rig up

3:00 - 5:00 - Rig up

5:00 - 11:00 - Spud 11" hole at 5:00pm

May 13, 1981 735'

11:00 - 7:00 - Drilling Ran 8 5/8" casing- Pressure test 400 PSI

7:00 - 8:15 - Drilling trip out laid down 7" DC

8:15 - 12:00 - Ran 18 joints, 743 8 5/8" 20# set and cemented at 733', 300 sacks Halliburton Lite, 5# gel, 1/4# Flocele, 2% calcium chloride, 200 sacks class c, 2% calcium chloride, plug down at 12:00pm, circulated 500 sacks cement

12:00 3:00 - WOC

3:00 - 11:00 - WOC

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Denise J. Archuleta

TITLE Sec.

DATE 8/17/81

APPROVED BY W.A. Gressett

TITLE SUPERVISOR, DISTRICT II

DATE AUG 19 1981

CONDITIONS OF APPROVAL, IF ANY: