

AMOCO PRODUCTION CO.  
 FEDERAL "CC" NO. 1  
 BOTTOM HOLE PRESSURE BUILD-UP TEST,  
 AND 4-POINT BACK PRESSURE TEST.  
 TABULATION OF TIMES AND PRESSURES.

TEST CONDUCTED BY:  
 JOHN WEST ENGINEERING COMPANY

TEST DATE: NOVEMBER 18-20, 1981  
 TEST DEPTH: 8463 FEET  
 ELEMENT NO: 34912 (0-8000 psi)  
 OPERATOR: M.R.

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS. / MIN.</u>		<u>PSIG @ 8463 FEET</u>
11-18-81	12:30 P.M.			798 Gauge reached 8463 Feet
	1:00 P.M.	00 Hrs.	00 Min.	802 Shut-In Begin Build-Up
	1:15 P.M.	00	15	843
	1:30 P.M.	00	30	880
	1:45 P.M.	00	45	913
	2:00 P.M.	01	00	942
	2:30 P.M.	01	30	975
	3:00 P.M.	02	00	1012
	4:00 P.M.	03	00	1058
	5:00 P.M.	04	00	1099
	6:00 P.M.	05	00	1123
11-18-81	11:00 P.M.	10	00	1222
11-18-81	4:00 P.M.	15	00	1288
11-19-81	9:00 A.M.	20	00	1346
11-19-81	7:00 P.M.	30	00	1424
11-20-81	5:00 A.M.	40	00	1486
11-20-81	7:30 A.M.	42	30	1494 Gauge Off Bottom, Grad. Stop
11-20-81	8:30 A.M.	00 Hrs.	00 Min.	1494 Gauge Back to 8463 Feet
	8:45 A.M.	00	15	1449 10/64 Choke
	9:00 A.M.	00	30	1440
	9:15 A.M.	00	45	1440
	9:30 A.M.	01	00	1432 End Rate I
	9:45 A.M.	01	15	1379 12/64 Choke
	10:00 A.M.	01	30	1370
	10:15 A.M.	01	45	1337
	10:30 A.M.	02	00	1321 End Rate II
	10:45 A.M.	02	15	1272 13.5/64 Choke
	11:00 A.M.	02	30	1214
	11:15 A.M.	02	45	1144
	11:30 A.M.	03	00	1156 End Rate III
	11:45 A.M.	03	15	963 15/64 Choke
	12:00 Noon	03	30	835
	12:15 P.M.	03	45	806
11-20-81	12:30 P.M.	04	00	798 End Rate IV