

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Exxon Corporation</u>		Lease <u>New Mexico DB "St Com</u>		Well # <u>1</u>	
Location of Well	Unit <u>1980N 1980W F</u>	Section <u>7</u>	Township <u>19</u>	Range <u>24</u>	County <u>Eddy</u>
Drilling Contractor	<u>Tom Brown</u>		Type of Equipment <u>Rotary</u> <u>3-18-81</u>		
* Witness					
APPROVED CASING PROGRAM					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2"</u>	<u>13 3/8"</u>	<u>54.5#</u>		<u>300'</u>	<u>Circ 475 SX</u>
<u>12 1/4"</u>	<u>8 5/8"</u>	<u>32#</u>		<u>1750'</u>	<u>Circ 1340 SX</u>
<u>7 7/8"</u>	<u>5 1/2"</u>	<u>14-15.5 + 17#</u>		<u>8700'</u>	<u>585 SX</u>
Casing Data:					
Surface <u> </u> joints of <u>8 5/8"</u> inch <u>32</u> # Grade <u>J-55</u>					
(Approved) (Rejected)					
Inspected by <u>Mike Shubbs</u> date <u>3/27/81</u>					
Cementing Program					
Size of hole <u>12 1/4</u> Size of Casing <u>8 5/8</u> Sacks cement required <u> </u>					
Type of Shoe used <u>Guide Float</u> collar used <u>Float Collar</u> Btm 3 jts welded <u>yes</u>					
TD of hole <u>1793</u> Set <u>1821</u> Feet of <u>8 5/8</u> Inch <u>40</u> # Grade <u>J-55</u>					
New rod csg. @ <u>1821</u> with <u>200</u> sacks neat cement around shoe					
+ <u>150 Thicketsax</u> <u>5 Silicate</u> <u>2% cc</u> additives + <u>800 SX</u> <u>Hawco Life</u> <u>5 Silicate</u> <u>1/4 Flo Seal</u>					
Plug down @ <u>10.00</u> (AM) (PM) Date <u>3-28-81</u>					
Cement circulated <u>NONE</u> No. of Sacks <u> </u>					
Cemented by <u>Hawco</u> Witnessed by <u>R.L. Weaver</u>					
Temp. Survey ran @ <u>4:00</u> (AM) (PM) Date <u>3-28-81</u> top cement @ <u>565</u>					
Casing test @ <u> </u> (AM) (PM) Date <u> </u>					
Method Used <u> </u> Witnessed by <u> </u>					
Checked for shut off @ <u> </u> (AM) (PM) Date <u> </u>					
Method used <u> </u> Witnessed by <u> </u>					
Remarks: <u>Less Circulation @ 595</u>					

Tag Cement 560
25 SX @ 4% cc
Tag Cement @ 422
35 SX @ 40% cc
Tag cement @ 397
25 SX @ 4% cc
Tag @ 333
100 SX @ 40% cc
circulated cement

7.8.81 cemented
well getting into