

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
L-1493	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name	
2. Name of Operator Southland Royalty Company /		8. Farm or Lease Name Parkway "C" State Com.	
3. Address of Operator 1100 Wall Towers West, Midland, TX 79701		9. Well No. 1	
4. Location of Well UNIT LETTER <u>F</u> , <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>15</u> TOWNSHIP <u>19-S</u> RANGE <u>29-E</u> NMPM.		10. Field and Pool, or Wildcat <u>Ind.</u> Turkey Track (Atoka)	
15. Elevation (Show whether DF, RT, GR, etc.) 3339.1' GR		12. County Eddy	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <u>Set 11 3/4" Surface Csg.</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 17 1/2" hole 11:00 a.m. 7-16-81. Drl to 225'. Ran 5 jts 11 3/4" 42# H-40 ST&C Csg. (229'). Set @ 225'. Cmt w/200 sxs light wt cmt & 250 sxs Cl "C" w/2% CaCl<sub>2</sub>. PD @ 10 p.m. 7-16-81. Cmt did not circ. Filled backside with eight yards ready mix concrete. WOC 18 hr. Install BOP. After 24 hrs test csg & BOP to 1000 psi for 30 min. Held okay. Drill ahead w/11" bit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED CC Hanson TITLE District Operation Engineer DATE 7-22-81

APPROVED BY WA. Gressett TITLE SUPERVISOR, DISTRICT II DATE JUL 29 1981

CONDITIONS OF APPROVAL, IF ANY: