- - Drld 30' and broke down.
  - Drilled to 387'. Set 9 jts. (377') 8-5/8" OD new 24# 8RD ERW L.S. 2) casing at 384'. BJ Hughes cemented w/400 sacks Class C Neat cement. Circulated out 30 sacks cement. P.D. at 7:30 p.m. 11-15-81.
  - WOC 11 hrs. Tested 8-5/8" OD casing w/1000 psi for 30 min., held okay. 3)
  - Drilling 719'. 4)

18. I hereby certify that the information above is true and complete	te to the best of my knowledge and belief.	
· Leggy a Redman		November 23,198
CONDITIONS OF APPROVAL, IF ANY!		DEC 1 1981