

Conoco "7" State #4  
Eddy County, New Mexico  
Threshold Development Co.  
C-103  
Page 2

- 9) Opened well and back flowed. RU to swab. Made 4 runs, recovered 8 bbls. total fluid, acid and water.
- 10) SITP 160#. RU to swab. Made 1 run per hour for 4 hrs., recovered 8 bbls. total fluid w/30% oil. POH w/tubing, packer and RBP.
- 11) MI&RU pulling unit. RIH w/RBP, packer and tubing. Set RBP at 2254', packer at 2208'.
- 12) RU Howco. Started frac and had communication between lower and upper perforations. Reset packer at 2148'. Fracture treated Upper & Lower Grayburg perms. 2163-2240' w/28,000 gals. gelled water, 60,000# 20/40 sand and ball sealers.
- 13) POH w/tools. RIH w/70 jts. 2-3/8" tubing, rods and pump. Set tubing at 2287'. Hung well on.
- 14) Pump testing, making load water.