

Conoco "7" State #6  
Eddy County, New Mexico  
Threshold Development Co.  
C-103  
Page 2

- 10) RU to swab. Bled pressure off tubing. Made 1 run per hour, recovered 18 bbls. total fluid w/2% oil.
- 11) SITP 0#. RU to swab. Made 1 run for 6 hours, recovered 9 bbls. total fluid, 1% oil. POH w/tubing, packer and RBP.
- 12) RIH w/RBP and packer. Set RBP at 2255', packer at 2199'. Fracture treated Lower Grayburg perfs. 2214-2238' w/14,000 gals. gelled water and 30,000# 20/40 sand.
- 13) Reset RBP at 2204', packer at 2118'. Fracture treated Upper Grayburg perfs. 2165-2186' w/14,000 gals. gelled water and 30,000# 20/40 sand.
- 14) POH w/tools. RIH w/70 jts. 2-3/8" tubing, rods and pump. Set tubing at 2284'. Hung well on.
- 15) Pump testing, making load water.