

- 8) Rec 12 BF w/slight cut.
- 9) SITP 5#. RU to swb. Made 1 run/hr. Rec'd 2 BF w/5-15% oil.
- 10) SITP 15#. RU Howco. Frac'd perfs @ 2115-25' w/14,000 gals gelled wtr & 30,000# 20/40 sd. SI for 3 hrs. Back flowed 30 bbls to pit. RU to swb. Swb'd 96 BF w/5% oil.
- 11) SITP 300#. Opened well & flowed to pit. RU to swb. Rec 13 BF w/10% oil. POH w/pkr & tbg. RIH w/MA, PN, SN, & 67 jts 2-3/8" EUE 8rd J-55 tbg. SN @ 2151'. RIH w/pump & rods. Hung well on.
- 12) Pumping testing 41 B0, 81 BW.