

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

NEW OIL CONS. COMMISSION
Drawer DD
Artesia, NM

SUBMIT IN TRIPLICATE*
(Other sections on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-A-32594

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

RECEIVED

7. UNIT AGREEMENT NAME

MAY - 6 1982

8. FARM OR LEASE NAME

Federal "18" O. C. D.

9. WELL NO.

ARTESIA, OFFICE

1

10. FIELD AND POOL, OR WILDCAT

Undesignated Morrow

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 18, T-19-S, R-27-E

12. COUNTY OR PARISH 13. STATE

Eddy

New Mexico

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Robert N. Enfield ✓

3. ADDRESS OF OPERATOR

P.O. Box 2431, Santa Fe, New Mexico 87501

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

660' FNL & 660' FEL of Section 18

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3271.2 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) Spudding, Surface Casing ☒

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*


April 18, 1982: The above captioned well was spudded, and drilled to a depth of 300'.

April 19, 1982: Ran 10 joints 13-3/8" L.B. Foster 54.5#/ft., casing. Total pipe 306.63', pipe set at 300' rotary measurement.

Cemented with 300 sacks Class "C" with 2% CACL2. Plug down at 8:45 AM 4/19/82. Circulated 50 sacks to surface.

W.O.C. Pressure up on wellhead and BOP with 500# no pressure drop.

April 20, 1982: Present operation drilling at 379'.



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

OPERATOR

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: