

ROBERT N. ENFIELD
FEDERAL "18" No. 1
EDDY COUNTY, NEW MEXICO

NM OIL CONS. COMMISSION
Drawer DD
Artesia, NM 88210

DST NO. 2 (9645' - 9726') (81') MORROW "A"

INITIAL FLOW: 20 minutes open with weak blow at end of 20 minutes
20 minutes decreasing.

INITIAL SHUT-IN: 75 minutes.

FINAL FLOW: 30 minutes, well dead.

FINAL SHUT-IN: 90 minutes.

RECOVERY

A. SAMPLER: 20# pressure, recovered 1100 cc drilling mud,
no gas, no water.

B. DRILL PIPE: 150' drilling mud, no gas.

PRESSURES (FIELD)

HYDROSTATIC: 4701 psig in

INITIAL FLOW: 151 psig.

FINAL FLOW: 195 psig.

INITIAL SHUT-IN: 217 psig.

SECOND FLOW: 173 psig.

SECOND FINAL FLOW: 195 psig.

FINAL SHUT-IN: No pressure.

HYDROSTATIC: 4675 psig., out.