

## FIELD REPORT FOR CEMENTING OF WELLS

OIL CONSERVATION DIVISION

|                                                                                                      |                           |                                  |                                    |                    |                       |
|------------------------------------------------------------------------------------------------------|---------------------------|----------------------------------|------------------------------------|--------------------|-----------------------|
| Operator<br><b>Nearburg Producing Co.</b>                                                            |                           | Lease<br><b>Genecco Com 14 D</b> |                                    | Well #<br><b>1</b> |                       |
| Location of Well                                                                                     | Unit<br><b>D</b>          | Section<br><b>14</b>             | Township<br><b>20</b>              | Range<br><b>25</b> | County<br><b>Eddy</b> |
| Drilling Contractor                                                                                  | <b>Peterson Drlg. Co.</b> |                                  | Type of Equipment<br><b>Rotary</b> |                    |                       |
| * Witness <u>                    </u> APPROVED CASING PROGRAM                                        |                           |                                  |                                    |                    |                       |
| Size of Hole                                                                                         | Size of Casing            | Weight Per Foot                  | New or Used                        | Depth              | Sacks Cement          |
| <b>17 1/2</b>                                                                                        | <b>13 3/8</b>             | <b>61 #</b>                      |                                    | <b>350</b>         | <b>350 Circ</b>       |
| <b>12 1/4</b>                                                                                        | * <b>8 5/8</b>            | <b>24 #</b>                      |                                    | <b>1350</b>        | <b>900 Circ</b>       |
| <b>7 7/8</b>                                                                                         | <b>4 1/2</b>              | <b>10.5 + 11.6 #</b>             |                                    | <b>10,000</b>      | <b>850</b>            |
| Casing Data:                                                                                         |                           |                                  |                                    |                    |                       |
| Surface <u>          </u> joints of <u>8 5/8"</u> inch <u>24</u> # Grade <u>J-55</u>                 |                           |                                  |                                    |                    |                       |
| (Approved) (Rejected) <u>                    </u>                                                    |                           |                                  |                                    |                    |                       |
| Inspected by <u>M.S.S.</u> date <u>5-4-88</u>                                                        |                           |                                  |                                    |                    |                       |
| Cementing Program                                                                                    |                           |                                  |                                    |                    |                       |
| Size of hole <u>12 1/4"</u> Size of Casing <u>8 5/8"</u> Sacks cement required <u>          </u>     |                           |                                  |                                    |                    |                       |
| Type of Shoe used <u>guide</u> Float collar used <u>insert</u> Btm 3 jts welded <u>yes</u>           |                           |                                  |                                    |                    |                       |
| TD of hole <u>1375'</u> Set <u>1375'</u> Feet of <u>8 5/8"</u> inch <u>24</u> # Grade <u>J-55</u>    |                           |                                  |                                    |                    |                       |
| New-used csg. @ <u>1375'</u> with <u>200 2%</u> sacks neat cement around shoe                        |                           |                                  |                                    |                    |                       |
| + <u>475</u> sax <u>Hal. Lite</u> additives ( <u>1/4" floreal, 2%</u> )                              |                           |                                  |                                    |                    |                       |
| Plug down @ <u>9800</u> (AM) (PM) Date <u>5-5-88</u>                                                 |                           |                                  |                                    |                    |                       |
| Cement circulated <u>yes</u> No. of Sacks <u>80 sx</u>                                               |                           |                                  |                                    |                    |                       |
| Cemented by <u>Halliburton</u> Witnessed by <u>Mike S. Campbell</u>                                  |                           |                                  |                                    |                    |                       |
| Temp. Survey ran @ <u>          </u> (AM) (PM) Date <u>          </u> top cement @ <u>          </u> |                           |                                  |                                    |                    |                       |
| Casing test @ <u>          </u> (AM) (PM) Date <u>          </u>                                     |                           |                                  |                                    |                    |                       |
| Method Used <u>          </u> Witnessed by <u>          </u>                                         |                           |                                  |                                    |                    |                       |
| Checked for shut off @ <u>          </u> (AM) (PM) Date <u>          </u>                            |                           |                                  |                                    |                    |                       |
| Method used <u>          </u> Witnessed by <u>          </u>                                         |                           |                                  |                                    |                    |                       |
| Remarks: <u>* pumped 1000 gal. flowcheck ahead of cement.</u>                                        |                           |                                  |                                    |                    |                       |
| Full returns to TD                                                                                   |                           |                                  |                                    |                    |                       |
| centralizers 1342'-1361'-1380'-1200'-1120'. Last drlg break @ 1080'                                  |                           |                                  |                                    |                    |                       |