

- 7) Pump testing. 0 BO, 37 BW.
- 8) MIRU PU. POH w/pump & rods. Installed BOP. POH w/tbg.
- 9) RU CRC. Ran GR log from 2300-1800'. Corrected perms @ 2158-68', 8' out of zone. RIH w/tbg & RU to swb. Made 26 runs & rec'd 100 BF w/4-5% oil & some gas. POH w/tbg.
- 10) RIH w/4½" Howco cmt retainer on WL & set @ 2156'. RIH w/tbg & stung into retainer. Howco squeezed perms from 2158-68' w/200 sx Class "C" w/ 2% CaCl. SITP 1600#. POH w/tbg.
- 11) RU CRC. RIH w/dummy csg gun. Tagged top of retainer @ 2154.5'. POH & RIH w/loaded 3-1/8" csg gun. Perf'd Penrose @ 2149.5' - 2153.5' w/ 2 SPF, 8 holes. RIH w/RTTS & tbg. Acidized w/1500 gals 15% NEA. Flowed well back & started swb testing.
- 12) SITP 75#. RU to swb. FL 600' f.s. Swb'd FL dwn to 1500' f.s. Making 15 runs/hr. FL entry 37 BPH. Rec'd 180 BTF w/3-4% oil & lost of gas. POH w/tbg & RTTS. RIH w/SN open - ended & 63 jts 2-3/8" Eue 8rd 4.7# J-55 tbg. SN @ 2120' K.B. RIH w/pump & rods. Hung on & started pumping.
- 13) Pump testing. 1 BO, 52 BW.
- 14) Pump testing 4 BO, 82 BW, 37 MCF gas.