

Pate 2 - Continued
Eng TX Federal #1 - NM 25864
2535 FNL & 584 FWL, Sec. 35-T19S-R24E
Eddy County, New Mexico

Ran 1". Tagged cement at 90'. Spotted 25 sacks Class "C" 3% CaCl₂. PD 9:30 PM 7-30-82. WOC 4 hrs and 15 minutes. Ran 1". Tagged cement at 55'. Spotted 25 sacks Class "C" 3% CaCl₂. PD 2:00 AM 7-31-82. WOC 1 hour. Ran 1". Tagged cement at 37'. Spotted 25 sacks Class "C" 2% CaCl₂. PD 3:15 AM 7-31-82. Circulated 5 sacks. WOC. Drilled out 11:15 AM 8-1-82. WOC 68 hours and 45 minutes. Cut off and welded on flow nipple. Reduced hole to 12-1/4". Drilled plug and resumed drilling.

By Luanta Goodlett Title Engineering Secty Date 8-3-82