

Page 2 - Continued
Eng TX Federal #1 - NM 25865
2535 FNL & 584 FWL of Section 35-19S-24E
Eddy County, New Mexico

Ran 1". Tagged cement at 225'. Spot'd 20 sx Thixolite & 1/4#/sack celloflake.
PD 7:30 PM 8-3-82. Had cement back to surface. WOC. Drilled out at 5:30 AM
8-4-82. WOC 36 hrs & 15 minutes. Nipped up and tested to 1000 psi, okay.
Reduced hole to 7-7/8". Drilled plug and resumed drilling.

BY *Frederick D. O'Neil* Title Engineering Secty Date 8-9-82