

- 9/1/83 Treated oil in all four test tanks, have approx. 1200 bbls of pipe line oil, received and set 2, 500 bbl welded steel stock tanks, 1, 6 x 20' heater treater, treater #8726 AA-6, Tk #1-18587, #2-18592.
- 9/2/83 Received 1, 500 bbl fiberglass tank, started dressing heater treater, hooking up tanks.
- 9/3/83 Installed stairway and catwalk on tanks, removed C.O. plates on steel tanks and removed fire tube on treater, hooked up equalizers on tanks.
- 9/4/83 Sand blasted btm & 18" on both 500 bbl steel tanks, applied 1st coat of Matecoa 850, treater, sand blasted wtr section and applied 1st coat motecoat 850.
- 9/5/83 Down, Holiday.
- 9/6/83 Ditto
- 9/7/83 Ditched from wellhead to header, padded w/sand, laid & covered fiberglass (3") flowline, extended tank pad to north and finished building fire walls, hooked up vent lines @ tanks and hooked in fill lines f/oil & wtr to ground from tank tops.
- 9/8/83 Installed rolling lines inside stock tanks, installed circulating lines on tanks, finished dressing tanks, will finish tie in's today, tbg pressure is -0-, well will have to be swbd to get kicked off flowing.
- 9/9/83 Installed fire tube & man hole covers on treater, installed clean out plates on stock tanks, ran lines from treater to tanks, build and tie in header and bypass lines, ran 3" oil line from treater to header.