

Page 2
Mabel Hale Federal No. 1
DST Record

DST NO. 5: 11,867' - 12,001' (Morrow) No test- hole in drill pipe.

DST No. 5:-Rerun:11,822' - 12,001' (Morrow) Opened 50", GTS 12" @ 204,000
CFPD decreasing to 176,000 CFPD. Recovered 4,151' fluid,
1,491' drlg. mud, 2,600' formation water. (Sample chamber
recovery, 2,500 cc FW, .046 CFG, pressure 50#)
Hydro In 5,732#
20" IF 723 - 1021#
60" ISIP 4,430#
30" FF 1,190 - 1,886#
60" FSIP 4,430#
Hydro Out 5,732#
BHT 170°