

6/30/83:

Continued:

Run No. 2 FL 3000' FS, Blew swab up hole, blew for 8 minutes mostly CO2.

Run No. 3 FL 1000' FS, blew swab up hole, flowed 20 minutes some water and gas.

Run No. 4 FL 6200' FS, PF 7500', recovered 1000' VGF.

Run No. 5 FL 6000' FS, PF 7500' recovered 1200' VGF.

Run No. 6 FL 6800' FS, PF 8500', recovered 1300' VGF, fair blow behind swab.

Run No. 7 FL 7000' FS, PF 8500', recovered 1200' VGF, fair blow for 3 to 4 minutes.

Run No. 8 FL 7000' FS, PF SN, recovered 1300' VGF.

Waited 1/2 hour

Run No. 9 FL 7800' FS, PF SN, recovered 1200' VGF.

Waited 1/2 hour

Run No. 10 FL 8300' FS, PF SN, recovered 1100' VGF.

Waited 1/2 hour

Run No. 11 FL 8000' FS, PF SN, recovered 1000' VGF.

Waited 1/2 hour

Run No. 12 FL 6800' FS, PF 8700', recovered 1000' VGF.

Run No. 13 FL 7800' FS, PF SN, recovered 1000' VGF.

Recovered 32 bbls load. SD for night.

7/1/83:

SITP 585. Open on 3/4" choke, down to 60 psi in 6 minutes, then had natural gas blew down in 10 minutes total. Ran swab.

Run No. 1 FL 4700' FS, PF 6600', recovered 1300' gassy fluid.

Run No. 2 FL 5600' FS, PF 7300', recovered 1300' gassy fluid.

Blew spray of water for 23 minutes.

Run No. 3 FL 6700' FS, PF 8400', recovered 1100' gassy fluid.

Run No. 4 FL 7600' FS, PF SN, recovered 1200' gassy fluid.

Waited 1/2 hour.

Run No. 5 FL 7900' FS, PF SN, recovered 900' gassy fluid.

Waited 1/2 hour.

Run No. 6 FL 7700' FS, PF SN, recovered 1300' gassy fluid.

waited 1/2 hour.

Run No. 7 FL 7600' FS, PF SN, recovered 1200' gassy fluid.

Waited 1/2 hour.

Run No. 8 FL 7700' FS, PF SN, recovered 1200' gassy fluid.

Waited 1/2 hour.

Run No. 9 FL 7700' FS, PF SN, recovered 1000' gassy fluid.

waited 1/2 hour.

Run No. 10 FL 8300' FS, PF SN, recovered 1000' gassy fluid.

waited 1/2 hour.

Run No. 11 FL 8400' FS, PF SN, recovered 650' gassy fluid.

waited 1/2 hour.

Run No. 12 FL 8400' FS, PF SN, recovered 1000' gassy fluid.

SI at 5:00 PM.