STATE OF NEW MEXICO	
ENERGY AND MINERALS DEPARTMENT	7
OIL CONSERVATION BECESSION BY	}
DISTRIBUTION P. O. BOX 2088	Form C-103
SANTA FE, NEW MEXICOLO 1984	Revised 10-1-78
FILE VV	5a. Indicate Type of Lease
U.S.O.S. O. C. D.	
LAND OFFICE	State X Fee
OPERATOR V ARTESIA, OFFICE	5. State Oil & Gas Lease No.
	E-2126
SUNDRY NOTICES AND REPORTS ON WELLS	
(CO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)	
	7. Unit Agreement Name
OIL GAS X OTHER-	North Millman Unit
Nume of Operator	8. Form or Lease Name
Yates Petroleum Corporation	
	North Millman Unit
Address of Operator	9. Well No.
207 South 4th St., Artesia, NM 88210	4
. Location of Well	10, Field and Pool, or Wildout
UNIT LETTER 0 , 660 FEET FROM THE SOUTH LINE AND 1980 FEET	lul, South Millman Morrow
UNIT CETTER FEET FROM THE LINE AND TOO FEET I	THE THE WOOD
Fact 6 10c oom	
THE East LINE, SECTION 6 TOWNSHIP 198 RANGE 28E	WPM. (
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
3529' GR	Eddy
Check Appropriate Box To Indicate Nature of Notice, Report or	Other Data
NOTION OF DISCUSSION OF	ENT REPORT OF:
3003200	ENT REPORT OF.
PEAFCRM REMEDIAL WORK PLUG AND ABANDON REMEDIAL WORK	ALTERING CASING
COMMENCE DESILLING OPNS.	PLUG AND ABANDONMENT
PULL OR ALTER CASING TEST AND CEMENT JOB X	
OTHER	
OTHER	
17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, incluwork) SEE RULE 1703.	ding estimated date of starting any proposed
• •	
Spudded 17-1/2" hole 2:00 PM 6-5-84. Ran 9 joints of 13-3/8" 54.5	III CMCO
1-Texas Pattern notched quide chee act 2751 Transit 51	of Siac casing set 3/5'.
1-Texas Pattern notched guide shoe set 375'. Insert float set 329'. Cemented w/350	
sacks Class "C" 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hours. PD	
1:30 AM 6-6-84. Bumped plug to 1000 psi, released pressure and float held okay. Cement	
did not circulate. WOC 6 hours. Ran Temperature Survey and found top of cement at 60'.	
Ran I". Tagged cement at 60'. Spotted 75 sacks Class "C" 2% CaO	112. PD 8:30 AM 6-6-84
Gement circulated 5 sacks. WOC. Drilled out 1:30 PM 6-6-84, WO	C 12 hours. Cut off
and welded on flow nipple. Tested casing to 1000 psi for 30 minu	ites. OK. Reduced hole
to 11". Drilled plug and resumed drilling.	readeed note
•	
f. I hereby certify that the information above is true and complete to the best of my knowledge and belief.	
\(\frac{1}{2}\)	
A 1 - 77	4.7 0.4
rived Landage) ordlitt rive Production Supervisor	BATE 6-7-84

DATE JUN 1 1 1984

ONDITIONS OF APPROVAL, IF ANY