

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

RECEIVED BY

5a. Indicate Type of Lease

State ☒ Fee ☐

5. State Oil & Gas Lease No.

E-2126

SUNDRY NOTICES AND REPORTS ON WELLS JUN 26 1984

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐ GAS WELL ☒ OTHER-

O. C. D.
ARTESIA, OFFICE

7. Unit Agreement Name

North Millman Unit

8. Farm or Lease Name

North Millman Unit

Name of Operator

Yates Petroleum Corporation

Address of Operator

207 So. 4th St., Artesia, NM 88210

Location of Well

UNIT LETTER 0 660 FEET FROM THE South LINE AND 1980 FEET FROM

THE East LINE, SECTION 6 TOWNSHIP 19S RANGE 28E NMPM.

10. Field and Pool, or Wildcat

South Millman Morrow

15. Elevation (Show whether DF, RT, GR, etc.)

3529' GR

12. County

Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

REMEDIAL WORK ☐

ALTERING CASING ☐

TEMPORARILY ABANDON ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

WELL OR ALTER CASING ☐

CHANGE PLANS ☐

CASING TEST AND CEMENT JOBS ☐

OTHER Intermediate Casing ☒

OTHER ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 53 jts of 8-5/8" 24# J-55 ST&C casing set 2206'. 1-Texas Pattern notched guide shoe set 2206'. Insert float set 2164'. Cemented w/500 sacks Pacesetter Lite, 10# Hiseal/sack, 1/4#/cello-seal with 3% CaCl2. Tailed in w/200 sacks Class "C" 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hrs. PD 9:15 AM 6-10-84. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 37 sacks. WOC. Drilled out 9:15 PM 6-10-84. WOC 12 hrs. Cut off and welded on flow nipple. Tested casing to 1500 psi, OK. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

[Signature]

TITLE Production Supervisor

DATE 6-25-84

Original Signed By

Leslie A. Clements

TITLE Supervisor District II

PROVED BY

DATE JUN 25 1984

CONDITIONS OF APPROVAL, IF ANY: