

NEW MEXICO OIL CONSERVATION COMMISSION  
DRAWER DD  
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Exp. 4-11-85

|                                     |                  |                                     |                                    |                    |                       |
|-------------------------------------|------------------|-------------------------------------|------------------------------------|--------------------|-----------------------|
| Operator<br><u>Yates Pet. Corp.</u> |                  | Lease<br><u>TANQUE ROJO ART ST.</u> |                                    | Well #<br><u>1</u> |                       |
| Location of Well                    | Unit<br><u>I</u> | Section<br><u>11</u>                | Township<br><u>19</u>              | Range<br><u>23</u> | County<br><u>Eddy</u> |
| Drilling Contractor                 | <u>Exeter</u>    |                                     | Type of Equipment<br><u>Rotary</u> |                    |                       |

\* = CSG. TO WITNESS

APPROVED CASING PROGRAM

| Size of Hole | Size of Casing   | Weight Per Foot        | New or Used | Depth | Sacks Cemen |
|--------------|------------------|------------------------|-------------|-------|-------------|
| 17 1/2"      | 13 3/8"          | 48#                    | NEW         | 200'  | CIRC        |
| * 12 1/4"    | 8 5/8"           | 24#                    | "           | 1680' | CIRC        |
| 7 7/8"       | 5 1/2" or 4 1/2" | 15.5-17#<br>10.5-11.6# | "           | TD    | 400 SX.     |

Casing Data:

Surface \_\_\_\_\_ joints of \_\_\_\_\_ inch \_\_\_\_\_ # Grade \_\_\_\_\_  
(Approved) (Rejected) \_\_\_\_\_

Inspected by \_\_\_\_\_ date \_\_\_\_\_

Cementing Program

Size of hole 12 1/4" Size of Casing 8 5/8" Sacks cement required \_\_\_\_\_

Type of Shoe used guide Float collar used insert Btm 3 jts welded yes

TD of hole 1562' Set \_\_\_\_\_ Feet of 8 5/8" Inch 24 # Grade J-55

New-used csg. @ 1562' with 150 2%cc sacks neat cement around shoe

+ 600 sax per meter additives (10# Dysal, 1/4# celosed, 3%cc)

Plug down @ 400 (AM) (PM) Date 11/25/84

Cement circulated No No. of Sacks \_\_\_\_\_

Cemented by Western Co. Witnessed by Mrs. S. Sheffield

Temp. Survey ran @ 11:00 (AM) (PM) Date 11-25-85 top cement @ 556

Casing test @ \_\_\_\_\_ (AM) (PM) Date \_\_\_\_\_

Method Used \_\_\_\_\_ Witnessed by \_\_\_\_\_

Checked for shut off @ \_\_\_\_\_ (AM) (PM) Date \_\_\_\_\_

Method used \_\_\_\_\_ Witnessed by \_\_\_\_\_

Remarks: \_\_\_\_\_

over

lost circ. 2634'

Run 1" to 568 - 505X class C 4% CC

Top @ 340 Circ Cement 1505XC 4% CC