

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER 100
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>YATES PET. CORP.</u>		Lease <u>AGAVE AAT ST.</u>		Well # <u>2</u>	
Location of Well	Unit <u>K</u>	Section <u>32</u>	Township <u>19</u>	Range <u>24</u>	County <u>EDDY</u>
Drilling Contractor	<u>UNDES.</u>		Type of Equipment <u>ROTARY</u>		

* = CSG. TO WITNESS

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17.5</u>	<u>13 3/8"</u>	<u>48#</u>	<u>NEW</u>	<u>876'</u> <u>350</u>	<u>400 SXS OR CIRC.</u>
* <u>12.25</u>	<u>8 5/8"</u>	<u>24#</u>	<u>"</u>	<u>1000</u>	<u>450 SXS OR CIRC</u>
<u>7875</u>	<u>5 1/2"</u>	<u>17# E 20#</u>	<u>"</u>	<u>TD</u>	<u>400 SXS</u>

Casing Data:

Surface joints of 24 inch # J-55
(Approved) (Rejected)

Inspected by _____ date _____

Cementing Program

Size of hole 11" Size of Casing 8 5/8" Sacks cement required _____

Type of Shoe used guide Float collar used yes 3tm 3 jts welded yes

TD of hole 1175' Set 1175' Feet of 8 5/8 Inch 24 # Grade J-55

Now-used csg. @ 1175' with 150 2 1/2 sacks neat cement around shoe

+ 200 sax Hal. lile additives 10# gilsonite, 1/2# floreal,

Plug down @ 5230 (AM) (PM) Date 8/10/85

Cement circulated NO No. of Sacks -0-

Cemented by Halliburton Witnessed by Mrs. Stubblefield

Temp. Survey ran @ 11830 (AM) (PM) Date 8/10/85 top cement @ 1010'

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: _____

last circ. @ 250'

last day back @ 1050'

1. Run 1" + tagged to c @ 1093' w/ 50 sx c. c.
2. Run 1" + tagged to c @ 964' w/ 50 sx c. c.
3. Run 1" + tagged to c @ 949' w/ 50 sx c. c.
4. Run 1" + tagged to c @ 919' w/ 50 sx c. c.
5. Run 1" + tagged to c @ 804' w/ 50 sx c. c.
6. Run 1" + tagged to c @ 200' w/ 35 sx c. c.
7. Run 1" + tagged to c @ w/ 150 sx cement circ. to surface.