

RECEIVED BY

OCT 23 1985

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

NM OIL SUBMIT IN THE DATE  
(Other instructions on re-  
verse side) Drawer DD

Artesia, NM 88210

Form approved.  
Budget Bureau No. 1004-0135  
Expires August 31, 1985

c/sf

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. O. C. D.

ARTESIA OFFICE

WELL ☒ OTHER

2. NAME OF OPERATOR

Exxon Corp. ✓

3. ADDRESS OF OPERATOR

P. O. Box 1600, Midland, TX 79702

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*

See also space 17 below.)

At surface

660' FSL &amp; 1980' FWL of Sec. (NW SE)

14. PERMIT NO.

30-015-25404

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3887' GR

5. LEASE DESIGNATION AND SERIAL NO.

NM-26057

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Atlwein "B" Federal Com

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Undesig. Antelope Sink  
(Morrow)11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 12, T19S, R23E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐Spud/Casing ☒

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Spud 17-1/2" hole 9-30-85. Set 13-3/8", 68#, N80 STC at 323'. Cemented w/  
475 sx C1C. TOC was at 135'. Pumped 400 sx C1C down 1" annulus and circulated  
to surface. Tested casing to 900 psi after 30 hours. Continued drilling following  
test.

18. I hereby certify that the foregoing is true and correct

SIGNED

Michael Kimpeling

TITLE

Unit Head

DATE

10-22-85

(This space for Federal or State office use)

APPROVED BY

COUNTED FOR RECORD

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

OCT 23 1985

\*See Instructions on Reverse Side