

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
NEW MEXICO
SUNDRY NOTICES AND REPORTS ON WELLS
NW OIL CONS. COMMISSION

SUBMIT IN TRI
(Other instruction
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

457

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Siete Oil and Gas Corporation ✓

3. ADDRESS OF OPERATOR

P. O. Box 2523, Roswell, NM 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State regulations.
See also space 17 below.)
At surface

765' FNL & 1980' FEL, NW/4 NE/4

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3717' GR

5. LEASE DESIGNATION AND SERIAL NO.

NM-025777

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Geronimo Federal

9. WELL NO.

#5

10. FIELD AND POOL, OR WILDCAT

Wildcat - Wolfcamp

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 24: T18S, R31E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF ☐

PULL OR ALTER CASING ☐

WATER SHUT-OFF ☐

REPAIRING WELL ☐

FRACTURE TREAT ☐

MULTIPLE COMPLETE ☐

FRACTURE TREATMENT ☐

ALTERING CASING ☐

SHOOT OR ACIDIZE ☐

ABANDON* ☐

SHOOTING OR ACIDIZING ☐

ABANDONMENT* ☐

REPAIR WELL ☐

CHANGE PLANS ☐

(Other) Intermediate Casing ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

2/25/86 - T.D. 11" hole @5350' @11:00 a.m. - ran 131 joints 8 5/8" 32#-24# casing (5,393.64') set @5350' K.B. Stage 1 - cemented w/400 sxs Class A 1% CaCl² & 10#'s salt + 250 sxs High Early III 2% CaCl². Plug down @9:30. Stage 2 - cemented w/1650 sxs Lite Wt. IV w/6#'s of D-44 2% D20 & 1/4 D-29. Plug down @2:00 - Reduced hole to 7 7/8". Tested BOP to 1000 PSI for 30 minutes held OK. Will Yellow Jacket system prior to drilling into Bone Spring Formation.

ACCEPTED FOR RECORD

SWR
MAR 3 1986

CARLSBAD, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Vice President

DATE 2/27/86

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side