

BUREAU OF LAND MANAGEMENT

NM-025777

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different formation. Use "APPLICATION FOR PERMIT" for such proposals.)

RECEIVED

ON WELL ☒ GAS WELL ☐ OTHER

NAME OF OPERATOR

Siete Oil & Gas Corporation

AUG 03 '88

ADDRESS OF OPERATOR

P.O. Box 2523

Roswell, NM 88202-2523

O. C. D.
FEDERAL OFFICE

LOCATION OF WELL (Report location clearly and in accordance with any State regulations. See also space 11 below.)

765' FNL & 1980' FEL, NW $\frac{1}{4}$ NE $\frac{1}{4}$, Unit Letter B

PERMIT NO.

30-015-25546

10. ELEVATIONS (Show whether of, to, or on, etc.)

3730' KB

11. IF FEDERAL, ALLOTTEE (in State Name)

12. SURF ADJUDICATOR NAME

13. NAME OF LAND NAME

Geronimo Federal

14. WELL NO.

5

15. FUND AND FUND OR WILDCAT

East Shugart Delaware

16. SEC. T. R. M. OR BLM AND COUNTY OR AREA

Sec. 24: T18S, R31E

17. COUNTY OR PARISH

Eddy

18. STATE

NM

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

FILL OR ALTER CASING

☐
☐
☐
☐
☒

FRACTURE TREATMENT

MULTIPLE COMPLETION

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANE

(Other)

Recompletion

COMPLETION REPORT OF:

WATER SHUT-OFF

☐
☐
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

☐
☐
☐
☐

(Note: Report results of multiple completion on Well Completion or Recombination Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and casing points to this work.)

Siete Oil & Gas Corporation proposes to recompleteness from the Delaware formation for a Bone Spring test as follows:

POOH w/well equipment, squeeze Delaware perforations 5013-5088' & 5114'-5121' w/200 sks class C cement, drill out open hole interval to 8500', (Note: This well was originally drilled to 10,200', 8 5/8" casing set @ 5350'), set 5 1/2" liner from 5150'-8500', test Bone Spring pay approx. 7500'-8400'.

18. I hereby certify that the foregoing is true and correct

SIGNED

H. D. Justice

TITLE

V.P. Drilling/Production

DATE

8/2/88

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side