

(June 1990)

UNITED STATES

DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

N.M. Oil Cons. Division

FORM APPROVED

Budget Bureau No. 1004-0135

Expires: March 31, 1993

210-2834 Designation and Serial No.

NM-94845

6. If Indian, Allottee or Tribe Name

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

Lynx Petroleum Consultants, Inc.

3. Address and Telephone No.

P.O. Box 1708, Hobbs, NM 88241 505-392-6950

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

Sec. 27, T-19S, R-31E

1880' FNL & 660' FWL

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Federal HJ-27 No. 1

9. API Well No.

30-015-25780

10. Field and Pool, or Exploratory Area

Wildcat Bone Springs

11. County or Parish, State

Eddy, NM

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐
- Notice of Intent
-
- ☒
- Subsequent Report
-
- ☐
- Final Abandonment Notice


TYPE OF ACTION

- ☐
- Abandonment
-
- ☐
- Recompletion
-
- ☐
- Plugging Back
-
- ☐
- Casing Repair
-
- ☐
- Altering Casing
-
- ☒
- Other Re-enter
-
- ☐
- Change of Plans
-
- ☐
- New Construction
-
- ☐
- Non-Routine Fracturing
-
- ☐
- Water Shut-Off
-
- ☐
- Conversion to Injection
-
- ☐
- Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Drilled 7 7/8" hole to 9200'. Ran 5 1/2", 17#, N-80 and K-55 to 9169' with stage collar at 6510'. Cemented 1st stage with 530 sxs Super C Mod. Opened stage collar. Circulated out 80 sxs cement. Cemented 2nd stage with 520 sxs 35% Poz "C". Top of cement at 3740' (Temperature Survey).



14. I hereby certify that the foregoing is true and correct

Signed

Title President

Date 12/3/97

(This space for Federal or State office use)

Approved by

Title

Date

Conditions of approval, if any: