

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-29826

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Walters Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Undes. McMillan U. Penn (Gas)

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 7, T19S, R27E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Robert N. Enfield

3. ADDRESS OF OPERATOR

P. O. Box 2431, Santa Fe, NM 87504-2431

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.)

See also space 17 below.)

At surface

1980' ENL & 990' FEL of Sec. 7

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3271' GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

Page 1

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Day 1 16-Nov-87

- Moved-in and rigged-up completion equipment and materials.
- Cut-off casing and installed 4-1/2" X 2-3/8" flanged tubing head and manual B O P.
- Went in hole to 5,000' with 4-3/4" bit, 6 drill collars and 2-3/8" tubing. Rabbited each joint of tubing as it was picked-up.
- Closed pipe rams; pressure tested B O P, well head and casing with 1000 psig; OK.
- Continued going in hole; found stringer of cement at 7,713' KB.
- Pulled up hole 30; broke circulation, and S I F N.

Day 2 17-Nov-87

- WIH; drilled cement, plug, cement and packer shoe.
- Washed to bottom using fresh water, circulated hole with clean fluid.
- Circulated hole and spotted 250 gal. 10% acetic acid.
- Pulled out of hole with 100 stands of tubing; S I F N.

18. I hereby certify that the foregoing is true and correct

SIGNED

Robert N. Enfield

TITLE

Operator

DATE

11/24/87

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: