

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	<input checked="" type="checkbox"/>
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

JUL 26 '88

Form C-103
Revised 10-1-79

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.

L-73451

O. C. D.

ARTESIA, OFFICE

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Frank Boyce dba Frank Boyce ✓	8. Farm or Lease Name Shirley Kay ST
3. Address of Operator P.O. Box 8279 Roswell N.M. 88202	9. Well No. 1
4. Location of Well UNIT LETTER <u>B</u> , <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>32</u> TOWNSHIP <u>19 S</u> RANGE <u>31 E</u> NMPM.	10. Field and Pool, or Wildcat Yates
15. Elevation (Show whether DF, RT, GR, etc.) 3480.56	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

247
Run 483' of 8 5/8 Cog (11 JTS) Cemented with
300 5x class cement with 2% CCL waited
18 hrs. Tested to 500 PSI Held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Sam Ballinger TITLE Partner DATE 7-1-88

Original Signed By
Mike Williams

APPROVED BY _____ TITLE _____ DATE JUL 27 1988

CONDITIONS OF APPROVAL, IF ANY: