

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE
(Other instruction
reverse side)

Form approved.
Budget Bureau No. 1004-1
Expires August 31, 1985

451

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED

AUG 17 '88

ARTESIA OFFICE

5. LEASE DESIGNATION AND SERIAL NO.

LC-029398 (d)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Johnson "B" Federal

9. WELL NO.

6

10. FIELD AND POOL OR WILDCAT

Tamano - Bone Spring

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

S11, 18, 31

12. COUNTY OR PARISH 13. STATE

Eddy Co.

NM

14. PERMIT NO.

30-015-25897

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3739' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Completion

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

6/9/88 - MIRU PU. Drill out DV Tool at 7502'. Test casing to 1000 psi-OK. Ran CBL from 8900'-2750'. Perf'd Bone Spring at 7924'-42', 7962'-98', 8018'-38' w/2 SPF. Acidized w/4000 gals 15% NEFE. Set RBP at 8012'. Acidized 7924'-98' w/4000 gals 15% NEFE. Retrieved RBP. Perf'd Bone Spring at 8078'-8100' and 8120'-8204' w/2 SPF. Well kicked off flowing.

6/29/88- Potential Test: Flowed 533 BO, 6 BW, and 420 MCFG in 24 hours. GOR = 788, FTP = 430 psig.

Aug 8 8 47 AM '88
OCT 10 1988
ARTESIA OFFICE

RECEIVED

18. I hereby certify that the foregoing is true and correct

SIGNED

David A. Tammity

TITLE Operations Engineer

DATE 8/5/88

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

SJS