

FIELD REPORT FOR CEMENTING OF WELLS

OIL CONSERVATION DIVISION

Operator <u>Nearburg Prod. Co.</u>		Lease <u>Muchas Hombres 8L</u>		Well # <u>1</u>	
Location of Well	Unit <u>L</u>	Section <u>8</u>	Township <u>19</u>	Range <u>26</u>	County <u>Eddy</u>
Drilling Contractor <u>TOT Drly Co.</u>	Type of Equipment <u>Rotary</u>				
<u>APPROVED CASING PROGRAM</u>					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2" x 12 1/4"</u>	<u>8 5/8"</u>	<u>24 #</u>	<u>New</u>	<u>1350'</u>	<u>Circ.</u>
<u>7 7/8"</u>	<u>4 1/2"</u>	<u>11.60 #</u>	<u>oo</u>	<u>9900'</u>	
Casing Data:					
Surface <u>35</u> joints of <u>8 5/8"</u> inch <u>24</u> # Grade <u>J-55</u>					
<u>Approved</u> (Rejected)					
Inspected by <u>M.S.</u> date <u>9-2-88</u>					
Cementing Program					
Size of hole <u>17 1/2" - 1350'</u> Size of Casing <u>8 5/8"</u> Sacks cement required					
Type of Shoe used <u>guide</u> Float collar used <u>insert</u> Btm 3 jts welded <u>yes</u>					
TD of hole <u>1350'</u> Set <u>1350'</u> Feet of <u>8 5/8"</u> inch <u>24</u> # Grade <u>J-55</u>					
<u>New</u> used csg. @ <u>1350'</u> with <u>200 270cc</u> sacks neat cement around shoe					
+ <u>500</u> sax <u>Hal. Lite</u> additives (<u>1/4" floseal</u> , <u>270cc</u>)					
Plug down @ <u>9:00</u> <u>(AM)</u> (PM) Date <u>9-4-88</u>					
Cement circulated <u>No</u> No. of Sacks <u>-0-</u>					
Cemented by <u>Halliburton</u> Witnessed by <u>Mike Stubbfield</u>					
Temp. Survey ran @ <u>3:00</u> <u>(AM)</u> <u>(PM)</u> Date <u>9-4-88</u> top cement @ <u>65'</u>					
Casing test @ <u></u> (AM) (PM) Date <u></u>					
Method Used <u></u> Witnessed by <u></u>					
Checked for shut off @ <u></u> (AM) (PM) Date <u></u>					
Method used <u></u> Witnessed by <u></u>					
Remarks: <u>+ 1000 gal. flocheck 21 w/20 BBL fresh water between cement and flocheck.</u>					
<u>6 centralizers - 1350' - 1310' - 1190' - 1070' - 980' - 830'</u>					
Full returns to TD.					
Ready-Mixed well to surface. Last drly break @ <u>1110'</u>					