

NM OIL CON. COMMISSION
Drawer DD
Artesia, NM 88210
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Form approved
Budget Bureau No. 42-R1421
5. LEASE DESIGNATION AND SERIAL NO.
NM 58815
6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

RECEIVED

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Fred Pool Drilling, Inc. ✓

DEC -1 '89

3. ADDRESS OF OPERATOR

P.O. Box 1393, Roswell, N.M. 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

RONADERO FEDERAL

9. WELL NO.

10. FIELD AND POOL, OR WILDCAT

Und. Turkey Trk. SR-O-G-SA
11. SEC., T., R., M., OR NEK. AND
SURVEY OR AREA

Sec. 31-T19S-R30E

12. COUNTY OR PARISH 13. STATE

Eddy N.M.

1980' FSL and 1980' FWL

14. PERMIT NO.

30-015-26222

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3321' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENTS

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)

November 17, 1989: Second Intermediate casing;

TD 3310' Ran 3311' of new ^{7 5/8"} 11 3/4" casing. Cemented
with 860 sx HLC and 150 sx Class C. Plug on bottom
at 11:45 p.m.

Nov. 18, 1989: Temperature survey showed cement top
at 1900 ft. Ran 1" to 2030 ft. and recemented to 1088'
(200 ft. inside 11 3/4) with 3stages. W O C 18 hrs.
Tested casing and BOP to 3M with no pressure drop.

Adm

18. I hereby certify that the foregoing is true and correct

SIGNED

Fred Pool

TITLE

Vice President

DATE

11-21-89

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED