
Submit 3 Copies to Appropriate

## State of New Mexico



TELEPHONE NO. 748 - 1471

FEB 1 6 1990

Energy, Minerals and Natural Resources Department Revised 1-1-89 District Office **DISTRICT 1** OIL CONSERVATION DIVISION P.O. Box 1980, Hobbs, NM 88240 WELL API NO. P.O. Box 2088 30-015-26272 Santa Fe, New Mexico 87504-2088 P.O. Drawer DD, Artesia, NM 88210 5. Indicate Type of Lease STATE FEE 1000 Rio Brazos Rd., Aztec, NM 87410 6. State Oil & Gas Lease No. B-9739-19 SUNDRY NOTICES AND REPORTS ON WELLS ( DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A 7 Lease Name or Unit Agreement Name DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) RECEIVED Type of Well: WELL X WELL OTHER SAND DUNE STATE 2. Name of Operator FEB - 9 '90 8. Well No. MYCO INDUSTRIES INC. 1 Address of Operator 9 Pool name or Wildcat C . . 207 SOUTH 4th. ARTESIA, NM 88210 WILDCAT DELAWARE ARTESIA, OFFICE Well Location K 1980 Feet From The SOUTH Unit Letter Line and 1980 \_ Feet From The WEST 11 Section 29e Township **EDDY** Range **NMPM** County 10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3398.1 GR. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data 11. NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF PERFORM REMEDIAL WORK PLUG AND ABANDON REMEDIAL WORK ALTERING CASING **TEMPORARILY ABANDON CHANGE PLANS** COMMENCE DRILLING OPNS. PLUG AND ABANDONMENT PULL OR ALTER CASING CASING TEST AND CEMENT JOB OTHER: OTHER: PLUG BACK & SET PRODUCTION CASING 12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103. DRILLED A 7 7/8" HOLE TO TD 4865' RAN OPEN HOLE LOGS LDT/CNL, DLL/MSFL, LOG TD 4850' (DID NOT ENCOUNTER HOLE PROBLEMS IN THE SALT SECTION) RECEIVED VERBAL APPROVAL FROM MIKE WILLIAMS TO PLUG BACK AS FOLLOWS, SET A 35 SACK CLASS H PLUG @ 4794-4694, 35 SACK CLASS H PLUG @ 3652-3552 & 35 SACK CLASS H PLUG @ 2900-2800. PLUGS WERE SET 2/8/90. RAN 62 JTS. 2559' OF 5 1/2" 15.5 # J-55 NEW CASING W/ GUIDE SHOE SET @ 2559', INSERT FLOAT @ 2518' & CEMENTED W/ 1700 SACKS OF HALLIBURTON LIGHT W/ 12 #SALT & 1/4 # FLOCELE PER SACK + 300 SACKS CLASS H W/ 5 # SALT, 0.2 % CFR-3 & 0.3 % HALAD 4 PER SACK. PLUG DOWN @ 9:30 AM 2/9/90. CIRCULATED 150 SACKS. WELL TO BE COMPLETED IN THE TURKEY TRACK SR-Q-GB-SA POOL I hereby certify that the information above, is true and complete to the best of my knowledge and belief DATE \_2/9/90 CONSULTANT

ATTROVED BY-CONDITIONS OF AFTROVAL, IF ANY:

W. A. GRESSETT

ORIGINAL SIGNED BY

SUPERVISOR, DISTRICT IT

MIKE WILLIAMS

TYPE OR PRINT NAME.

(This space for State Use)