

SHUGART STATE COMM A WELL NO. 1
REPAIR CASING LEAK

01/12/93 MIRU PU. ND wellhead. NU BOP's. POOH w/2-3/8" tbg. RIH w/RBP & pkr on tbg. Set RBP @ 11,496'.

01/13/93 PUH & located leak from 5889' & 5920'. POOH w/pkr on tbg.

01/14/93 RIH & set cement retainer @ 5813'. Squeeze leak w/75 sx Class "C" cement. Stung out of retainer.

01/15/93 RIH w/bit, drill collars on tbg.

01/16/93 WOC.

01/17/93 WOC.

01/18/93 RIH & tag cement @ 5809'. Drill out to 11,475'. Tested squeeze to 1500#; OK.

01/19/93 POOH w/bit, drill collars & tbg. RIH w/2-3/8" tbg.

01/20/93 Released RBP & POOH w/RBP & tbg. RIH w/production tbg.

01/21/93 ND BOP. NU wellhead. Swabbed 86 BW.

01/22/93 Swabbed 56 BW.

01/23/93 Swabbed 10 BW; well kicked off flowing. RDPU. MOL.

01/25/93 Well flowed 244 MCFPD & 6 BWPD.