

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM-66437

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

ACEITE FEDERAL

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Section 6-19S-31E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

MANZANO OIL CORPORATION

3. ADDRESS OF OPERATOR

P O BOX 2107, ROSWELL, NM 88202-2107

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

1980' FNL & 1523' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3523' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Plug Back & Set Production Csg.

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

6-23-90: Set 35 sx plug from 3567' back to 3437' (130').
Ran 77 jts (3372.51') 5-1/2" 17# K55 LT&C 8-round casing w/float shoe and float collar plus 7 centralizers. Set @ 3372' KB, cement w/1500 sx Haliburton Lite & 12#/sx salt and 1/4#/sx flo-seal, followed by 300 sx Class C 50/50 poz w/5#/sx salt and 1/4#/sx flo-seal. Plugged down @ 6:00 a.m. 6-23-90. Test plug and casing to 1750 psi. OK. Estimated top of cement @ 300' FS. Had good circulation throughout job.

RECEIVED

JUL 13 '90

O. C. D.
ARIZONA, OFFICE

ACCEPTED FOR RECORD

CARLSBAD, NEW MEXICO

RECEIVED
JUL 6 10 34 AM '90
CARLSBAD, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Sher Williams

TITLE Production Clerk

DATE 7-3-90

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side