

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

CONTACT RECEIVING  
OFFICE FOR NUMBER  
OF COPIES REQUIRED  
(Other instructions on reverse  
side)

BLM Roswell District  
Modified Form No.  
NM060-3160-4

5. LEASE DESIGNATION AND SERIAL NO.  
LC-029393-C

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT-" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR  
Meridian Oil Inc.

3. ADDRESS OF OPERATOR  
21 Desta Dr., Midland, TX 79705

3a. AREA CODE & PHONE NO.  
915/686-5600

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface  
1980' FNL & 760' FEL

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME  
North Shugart Federal

9. WELL NO.  
1

10. FIELD AND POOL, OR WILDCAT  
North Shugart (Morrow)

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 17, T18S, R31E

14. PERMIT NO.  
Approved 5/21/90

15. ELEVATIONS (Show whether DF, RT, GR, etc.)  
3659' GR.

12. COUNTY OR PARISH  
Eddy

13. STATE  
NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZE ☐  
REPAIR WELL ☐  
(Other) ☐

PULL OR ALTER CASING ☐  
MULTIPLE COMPLETE ☐  
ABANDON\* ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐  
FRACTURE TREATMENT ☐  
SHOOTING OR ACIDIZING ☐  
(Other) ☐

REPAIRING WELL ☐  
ALTERING CASING ☐  
ABANDONMENT\* ☐

Set & Cement Casing

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

7/06/90-Set 13 3/8" 40# H-40 csg @ 392'. Cement w/420 sx Class C. Circulate 60 sx.

7/11/90-Set 8 5/8" 24# & 32# K-55 csg @ 3495'. Cement w/1050 sx Class C Lite + 200 sx Class C w/2% calcium chloride. Circulate DV tool @830'.

7/12/90 Cmt w/250 sx. PD @0700 hrs. Ran 1" to 610'. Cmt w/100 sx. No returns. WOC. Ran 1" to 250' & cmt w/320 sx. Circ. 20 sx.

8/08/90-Holes in 8-5/8" csg. Cmt squeeze would not hold. Run 7-1/2" 23#, K-55 liner and set @4024'. Cmt w/300 sx Class C. PD @0830 hrs. on 8/09/90. Tailed w/180 sx.

8/25/90-Set 4-1/2" 11.6# N-80 & K-55 csg @11,927'. Cmt w/625 sx Super H w/6% salt + 0.25% Diacel LWL & 0.3% CF-2. Tail w/100 sx Class H w/5% salt + 0.3% CF-2. PD @0500 hrs on 8/25/90. NOTE: This Sundry ties the previously reported actions to those reported on this one; therefore, some of the data are duplicated.

The installation of the 7" liner was discussed w/Shannon Shaw, BLM-Carlsbad, in advance. Mr. Shaw verbally approved its installation.

18. I hereby certify that the foregoing is true and correct

SIGNED Robert L. Brackshaw TITLE Sr. Staff Env./Reg. Spec. DATE 17 September 90

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side