

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRI  
(Other instruction  
verse side)

Form approved.  
Budget Bureau No. 1004-0135  
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NMMN 84701

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Dagger Draw 31 Federal

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Dagger Draw Upper  
Pennsylvanian, North

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Section 31-T19S-R25E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3,536.1' GR

12. COUNTY OR PARISH

Eddy

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

(Other) Spud & Activity

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

03/19/91: Spud well 3-15-91 @ 10:00 PM (MST). Drilled 12-1/4" hole to 1,180'. Ran 1,180' (28 jts) of 36#, K-55, ST&C casing. Cemented with 100sx Thickset and 900 sx Howco Lite. Tagged cement on outside of 9-5/8" with 1" @ 191'. Pumped 300 sx class C. Tagged @ 132'. Pumped 50 sx. Tagged @ 132'. Pumped 150 sx. Tagged @ 100'. Pumped 300 sx circulated to surface. WOC 18 hrs. Tested casing to 1500# for 30 minutes (OK).

04/12/91: Drilled 8-3/4" hole to 8,050'. Ran logs. Ran 8,050' of 7" 23# & 26#, K-55, N-80 and SS-95. Cement first stage with 250 sx. Cemented second stage through D.V. tool @ 6,091' with 400 sx Howco Lite and 660 sx of 50/50 Poz mix. Plug down @ 9:00 AM 04/12/91.

18. I hereby certify that the foregoing is true and correct

SIGNED

*Michelle Byrum*

TITLE

Production Secretary

DATE

4/19/91

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side

