

Form 3160-5 Description of completed operation.

1. Set CIBP @ 7906'. Spotted 35' cement plug from 7906'-7871'.
2. Perforated Bone Springs 1<sup>st</sup> Carbonate 5916'-30', 5996'-6022', 6028'-6030', 6056'-6082', 1 spf, 72 holes.
3. Acidized 5916'-6082' with 2500 gal 15% HCL. Swabbed 133 barrels water, no shows of oil or gas.
4. Set CIBP @ 5500'. Spotted 35' cement plug from 5500'-5465'.
5. Perforated Delaware 5235'-5255', 1 spf, 21 holes.
6. Acidized 5235'-5255' with 1000 gal 7 ½% HCL. Swabbed 112 barrels water, no oil or gas shows.
7. Set CIBP @ 4800'. Spotted 35' cement plug from 4800'-4765'.
8. Perforated Grayburg 3990'-4001', 4157'-4166', 1 spf, 22 holes.
9. Acidized 3990'-4166' with 2000 gal 15% HCL.
10. Frac'ed 3990'-4001' with 20,000 gal Spectra Frac G 3000 + 32,000 # 16/30 sand.
11. Put well on production, waiting on electrical service.