

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE
(Other instructions on
reverse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM-2538

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Prickly Pear Federal

9. WELL NO.

#1

10. FIELD AND POOL, OR WILDCAT

Und. San Andres

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Section 12-18S-31E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Yates Energy Corporation

3. ADDRESS OF OPERATOR

P. O. Box 2323, Roswell, NM 88202-2323

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

400' FNL & 2310' FWL

14. PERMIT NO.

API 30-015-26445

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3778.2

RECEIVED

AUG 31 '90

C. D.

ARTESIA, OFFICE

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) spudding & running casing

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

X

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Commenced drilling a 12 1/4" hole at 5:30 P.M. 8/19/90. Ran 8 jts. (345.1') 8 5/8", 24#/ft., J-55, ST&C casing, landed with landing joint 12' below K.B., set casing at 357'. Cemented with 250 sacks Class "C" cement with 2% CACL2. Plug down at 6:45 A.M. 8/20/90. Circulated 85 sacks cement to surface. Witnessed by Dal Carpenter w/BLM.

24 hrs. waiting on cement. Pressured up on BOP to 1000 psig for 45 minutes, held ok. Resumed drilling a 7 7/8" hole on 8/21/90.

RECEIVED

AUG 24 11 49 AM '90

CARLSBAD
AREA
OFFICE

FOR RECORD

Adams

AUG 29 1990

CARLSBAD NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Sharon S. Hamilton

TITLE

Landman

DATE

8/23/90

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side