

Ross "EG" Federal Com #7
Unit F
20-19S-25E
Eddy County New Mexico

hole with tubing. 6/15/01-Resume TOH with stringer. Tag cement at 7689' drill out retainer at 7705' and 15' of hard cement. 6/16/01-Drill out cement to 7924'. Circ hole clean. Drill CIBP at 7934'. Push to 8185'. Circ hole clean. Press dropped to 700 psi 10 mins and held at 750 psi. Release all rental equipment Turn well over to drilling department.