

Ross EG Federal Com #7  
Sec 20-19S-25E  
Eddy NM

7-26-01-Started whole with 4-1/2" packer, on/off tool and joints of 2-7/8" tubing and 3-1/2" L-80 tubing.  
7/27/01-Picked up 4-1/2" packer, 2 joints 2-7/8" L-80 tubing. TIH to 7710'. 7-31-01-Moved in and  
rigged up Schlumberger frac crew casing perfs 9084-9124' (128) with 43,950 gals  
2oQ foam - CO2 and 45,000# 20/40 tempered DC. Rigged down and moved out all equipment.  
Moved in and rigged up JSI slickline. TIH with 1.81 F blanking plug set in profile nipple on packer  
at 7710'. TOH with slickline. TOH lay 3-1/2" tubing down. TIH with 2 joints and 2 3/8" L-80 and  
2-7/8" L-80 tubing latch and space out tubing. Shut well in.