

Indian Hills State Comm No. 8
Well History (cont.)
Page 4

9-24-93 0 psi on csg. POOH w/ 2-7/8" thg. R/U. Ran ESP pump (monitor, (2) gas separators, protector, (3) pumps (103.20") on 238 jts 2-7/8" thg (15' of subs). Landed @ 7528'. N/D BOP. N/U WH. TURNED WELL OVER TO PRODUCTION DEPT. @ 1500 HRS. DC = \$6,300. TC = \$590,323.
