

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

**OIL CONSERVATION DIVISION**  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO.  
30-015-27731

5. Indicate Type of Lease  
STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:  
OIL WELL ☒ GAS WELL ☐ OTHER

2. Name of Operator  
YATES PETROLEUM CORPORATION

3. Address of Operator  
105 South 4th St., Artesia, NM 88210 (505) 748-1471

4. Well Location  
Unit Letter C : 660 Feet From The North Line and 1980 Feet From The West Line

Section 22 Township 20S Range 24E NMPM Eddy County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)  
3681' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

**NOTICE OF INTENTION TO:**

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

**SUBSEQUENT REPORT OF:**

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☒  
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 26" hole 9:45AM 11-7-93. Set 40' of 20" conductor pipe. Redi-mix to surface. Resumed drilling 14-3/4" hole 7:00 PM 11-8-93. Lost returns at 70'. Drilling with no returns. Ran 25 joints 9-5/8" 36# J-55 casing set 1120'. Guide shoe set 1120', insert float set 1075'. Cemented with 200 sx "H" w/12% Thixad, 10#/sx Gilsonite, 1/2#/sx Celloseal, 2% CaCl2 (yield 1.55, wt 14.6), and 900 sx PSL "C" w/10#/sx Gilsonite, 1/2#/sx Celloseal w/3% CaCl2 (yield 1.98, wt 12.4). Tailed in w/200 sx Class "C" Neat w/2% CaCl2 (yield 1.32, wt 14.8). PD 2:20 PM 11-10-93. Bumped plug to 800 psi, float held OK. Cement did not circulate. WOC 4-1/4 hours. Ran Temperature Survey and found TOC at 260'. Ran 6 stages of 1". Cemented with 600 sx Class "C" and Class "H" with additives. PD 6:30 AM 11-11-93. Circulated cement to surface on 6th stage. WOC. Drilled out 5:30 PM 11-11-93. WOC 27 hours and 10 minutes. NU and tested to 1000 psi for 15 minutes, OK. Cut off and weld on flow nipple. Reduced hole and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Juanita Goodlett TITLE Production Supervisor DATE 11-12-93

TYPE OR PRINT NAME Juanita Goodlett

TELEPHONE NO. 505/748-1471

(This space for State Use)

ORIGINAL SIGNED BY  
MIKE WILLIAMS  
SUPERVISOR, DISTRICT II

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY:

DEC 29 1993